

---

**REPORT 3**  
*(1215/13/IM)*

---

## **ROADING REPORT JUNE 2008**

---

### **1. Purpose of Report**

To report to the Board matters raised by or of interest to the Community Board.

### **2. Recommendations**

It is recommended that the Makara/Ohariu Community Board:

- 1. Receive the information.*

### **3. Information**

#### **3.1 Makara Road Improvement Project CX097 (\$67,654)**

#### **2007 – 2008 Projects**

Two Projects were identified as follows:

1. 155 Makara Road.

The batter trimming requested by the Board in the vicinity of 155 Makara Rd has been completed.

2. 379 Ohariu Valley Road

The carriageway widening in the vicinity of 379 Ohariu Valley Road has been completed.

The remaining budget of \$30,000 has been carried forward to the 2008 – 2009 financial year.

#### **2008– 2009 Projects**

The Board has a total of budget of \$97,654 to spend on roading projects in the 2008/2009 financial year.

We would request that a “drive around” of the rural area take place in the next month to enable us to plan the works that the board may want to complete this financial year.

### **3.2 Other Roading matters**

These items cover other roading works in the Makara and Ohariu Valley areas.

#### **2008 – 2009**

The following works were completed in the 2007 – 2008 financial year

##### **a) Takarau Gorge Road**

Walls were constructed or are planned at the following locations:

*2.84km Takarau Gorge Rd.* – This wall in the final stages of construction and is expected to be completed by the end of July 2008

*3.11km Takarau Gorge Rd* – this wall is also in the final stages of construction with completion expected by the end of July 2008

*3.33km Takarau Gorge Rd* – this wall is complete.

*3.96km Takarau Gorge Rd* – We are currently waiting for the guardrail to be manufactured and expect this to be installed by the end of July 2008.

*731 Takarau Gorge Rd* - We are planning to construct a wall to repair a failure on the edge of the road at this location. The wall has been designed and is currently out to tender. Completion is expected by mid December 2008.

##### **b) Ohariu Rd**

*4.5km Ohariu Rd* – This wall is complete.

*4.75km Ohariu Rd* – We are planning to replace an old drum wall that has moved in this location. Design work is currently progressing and the wall should be completed by mid December 2008.

##### **c) Makara School Bridge**

We replaced the old timber pedestrian bridge adjacent to the Makara School with a concrete bridge.

##### **d) Project West Wind roading works**

The remaining roading works required by the Meridian Resource Consent, adjacent to the Hook property, on Makara Road have been held up due to a land ownership issue. We are currently getting legal advice on how we can proceed with these works.

Report prepared by: *Steve Wright (Team Leader Resurfacing / Contracts)*