Appendix 2

2006-07 Council Planned Roading Projects in the Tawa Community					
		J			
PRESEAL PREP					
BRASENOSE PL-#9 ROW	BRASENOSE PL	DEAD END		Week Starting 24 September (School Holidays)	
COATES ST	COLLINS AVE	CUL DE SAC	Complete		
WOODMAN DR	PECKHAM GR	COLONIAL GR	Complete		
WOODMAN DR	WOODMAN DR-#79 EXT	PIKITANGA CL	Complete		
COLONIAL GR	WOODMAN DR	CDSH	Complete		
RANUI TCE	MCLELLAN ST	COLLINS ST	Week Starting 24 September (S	Week Starting 24 September (School Holidays)	
COLLINS AVE	LITTLE COLLINS ST	RANGATIRA RD	Complete		
MATAI ST	RANUI TCE	DEAD END	Week Starting 24 September (S	Week Starting 24 September (School Holidays)	
RAWSON ST	NATHAN ST	DEAD END	Complete		
VICTORY CRES	FRANKLIN	FORGLEN	Complete		
PAVING					
BRASENOSE PL-#9 ROW CDSH	BRASENOSE PL	DEAD END	2nd Week October		
COLLINS AVE AC	LITTLE COLLINS ST	RANGATIRA RD	2nd Week October		
MATAI ST- AC	RANUI TCE	DEAD END	2nd Week October		
RAWSON ST - AC	NATHAN ST	DEAD END	2nd Week October		
VICTORY CRES - AC	FRANKLIN	FORGLEN	2nd Week October		
SEALING					
BRASENOSE PL-#9 ROW - CS	BRASENOSE PL	DEAD END	1st Week December		
COATES ST - CS	COLLINS AVE	CUL DE SAC	1st Week December		
WOODMAN DR - CS	PECKHAM GR	COLONIAL GR	1st Week December		
WOODMAN DR - CS	WOODMAN DR-#79 EXT	PIKITANGA CL	1st Week December		
COLONIAL GR - CS	WOODMAN DR	CDSH	1st Week December		
RANUI TCE - SL	MCLELLAN ST	COLLINS ST	3rd Week November		