



Lombard Laneway Upgrade → Stage 1 June - Sept/Oct 2017

UPDATE 2
23 June 2017

The upgrade is underway!

Lombard Street is now closed until the completion of Stage 1. Access to the Lombard car parking building and surrounding local businesses will be maintained.

Some work is weather dependant, which means if it is really wet, we may sometimes have to alter what we do and when.

If you have any questions please get in touch with us on 04 499 4444 or UD.Lombard@wcc.govt.nz

→ What to expect over the next 2 weeks

- iwi will be on site Monday morning (June 26th) where a karakia (blessing) will take place before underground service upgrades commence
- we've started removing the existing raised planters and lifting brickwork in preparation for the new lawn and seating in Denton Park
- trenching works are about to begin to allow us to replace stormwater, sewer and electrical services on Lombard Street. Excavation work can be noisy and dirty at times, we're working to keep any disruption to a minimum
- an archaeologist will be monitoring the site because of the foreshore line that runs through Denton Park. He will be looking for any significant historic remnants that may surface during excavation works

→ Keeping informed

Keep an eye out for updates on the Wellington City Council website: wellington.govt.nz/lombardlane and in display cases located around site