



Lombard Laneway Upgrade → Stage 1 June - Oct 2017

UPDATE 5

13 Sept 2017

The upgrade is underway!

Lombard Street is now closed until the completion of Stage 1. Access to the Lombard car parking building and surrounding local businesses will be maintained.

Some work is weather dependent, which means if it is really wet, we may sometimes have to alter what we do and when.

If you have any questions please get in touch with us on 04 499 4444 or UD.Lombard@wcc.govt.nz

→ What to expect over the coming weeks

- Major stormwater, sewer, and electrical upgrades have been completed for Stage 1.
- Water connections for irrigation and the drinking fountain will be installed.
- The base concrete slab for the granite pavers is nearly complete. Pavers are being laid in Denton Park and will then be laid on Lombard Street starting from the southern end.
- The concrete walls for the raised lawn and seating area are being constructed on site.
- Planning is underway for the launch of Stage 1 for mid-late October.
- The planning and staging for Bond Street works is underway.

→ Keeping informed

Keep an eye out for updates on the Wellington City Council website: wellington.govt.nz/lombardlane and in display cases located around the site.